

The new Grafton bridge


Southern Business Liaison Group

April 2018



Agenda:

- Welcome and introductions
- Review of draft charter
- Construction status
- Planned upcoming construction
 - Traffic Staging South Grafton
 - Construction to complete
- Questions and answers
- Other concerns
- Next meeting



Business Liaison Group draft charter:

- About the charter
- Role and function of the group
- Membership of the group.

Current construction status

- Levee work completed
- Telecommunications relocations – stage 1 completed
- Service relocations (water, sewer, drainage) – continuing
- Kent Street pump station – insitu concrete structure – continuing
- Cross drainage culvert construction underway
- Pavement construction commenced
- Bridge approach embankments advanced.
 - Southern abutment surcharge completed
 - Northern abutment surcharge continuing
- Land Piling (Abut A, B, Piers 7, 8, Rail Viaduct) – to commence shortly
- River Piling – (at Piers 2,3,4,5,6) complete. Land Pier 1 complete
- Pile caps (skirts) installed.
- Marine bridge pier construction – commenced (Piers 2 and 3)
- Bridge superstructure – completed 7 of 176 bridge segments



Planned upcoming construction


General steps in upgrading a local road

- Installing barriers to protect traffic and workers
- Install signage
- Excavating
- Foundation treatment
- Backfilling with select pavement material
- Service relocations (power, water)
- Footpath relocations and kerb
- Laying asphalt and pavement




Clarence St Road Construction


Stage 2 – May to July 2018




Stage 3 – August to November 2018



Stage 4 – December 18 to April 19





Stage 5 – May 19 to August 19



Stage 6 – Final configuration




Temporary Signage - South Grafton



Fast Food Outlets →

← **Next Fuel Services** →

Service Industry →



Other upcoming work

- Start work on the local approach roads including Clarence, Pound, Iolanthe and Spring streets
- Finalise the relocation of services
- Complete the northern abutment
- Continue pier construction
- Progress drainage work
- Progress the pump station
- Pound Street rail viaduct
- Start installing the bridge segments
- Project completion – 2019.



Conclusion

- Questions and answers
- Next meeting
- Other concerns.



Artist's impression of the new Grafton bridge

Contact information

For more information about the project please contact:

Phone: 1800 918 759 (toll free)

Email: graftonbridgecommunity@fultonhogan.com.au

Mail: PO Box 546 Grafton NSW 2460

Visit the Community Display Centre at:

- Corner of Duke and Pound streets, Grafton.
- Open Monday to Friday, 8.30am to 4.30pm.